PORT OF SEATTLE - STIA PFC Quarterly Status Report - Revenue and Expenditures Activity thru 12/31/2018 - REVISED **** 02/19

Total Collection Authority	\$3,841,864,375
Total Collection Authority	φυ,0τι,00τ,υ/υ

Approved Applications	Approved for Collection "Impose"	Approved for Use "Use"
Application 1 (Amended)	\$27,911,096	\$27,911,096
Application 2 (Amended)	\$48,790,226	\$48,790,226
Application 3 (Amended)	\$292,882,278	\$292,882,278
Application 4 (Amended)	\$1,642,074,742	\$1,642,074,742
Application 7	\$155,720,118	\$155,720,118
Application 8	1,674,485,915	1,674,485,915
Total Authority	\$3,841,864,375	\$3,841,864,375

		Current Quarter	Cumulative	
****	PFC Revenue Received	\$27,971,892	\$1,402,915,955	
+/+++	Interest Earned	\$818,145	\$58,551,129	
	Total - PFC Revenue Received	\$28,790,037	\$1,461,467,084	
	Application 1 Expenditures	\$0	\$27,911,096] ^{N/C}
	Application 2 Expenditures	\$0	\$48,790,226	
	Application 3 Expenditures	\$0	\$168,329,620	_
*	PFC Const Fund B Debt Service Pmts (03390)	\$0	\$76,890,266	
***/++/++++	Revenue Bond Fund Debt Service Pmts Offset	(\$484,040)	\$11,325,538	
	Total Application 3 Expenditures	(\$484,040)	\$256,545,424	
	Application 4 Expenditures	\$0	\$261,631,147	
**	PFC Const Fund A Debt Service Pmts (03380)	\$17,247,283	\$147,834,769	
*	PFC Const Fund B Debt Service Pmts (03390)	\$0	\$154,567,473	
***/++/++++	Revenue Bond Fund Debt Service Pmts Offset	\$495,330	\$315,131,650	
	Total Application 4 Expenditures	\$17,742,613	\$879,165,039	
	Application 7 Expenditures	\$0	\$25,000,000	
++++	Revenue Bond Fund Debt Service Pmts Offset	(\$11,290)	\$22,601,855	
	Total Application 7 Expenditures	(\$11,290)	\$47,601,855	
	Application 8 Expenditures	\$106,994,305	\$110,255,867	
	Revenue Bond Fund Debt Service Pmts Offset	\$0	\$0	
	Total Application 8 Expenditures	\$106,994,305	\$110,255,867	
	Total Expenditures	\$124,241,588	\$1,370,269,507	
	Unliquidated Revenue	(\$95,451,551)	\$91,197,577	

- * Debt Service interest payments for 03390 on 6/1 & 12/1 (08220) 1st payment made 12/1/98 & its principal payments on 12/1 1st payment made 12/1/02
- ** Debt Service interest payments for 03380 on 6/1 & 12/1 (08220) 1st payment made 12/1/98
- *** Debt Service payments for Revenue Bonds monthly (PFC Offset) 1st payment made 4/1/08 (PFC funded)
- + Interest Earned includes reinvested PFC from the 'disposal' of PFC funded land at FMV
- +++ Total of (3.1M) PFC offsets were less than anticipated due to refunding of revenue bonds in March 2012-Posted 4/13
- +++ Interest Earned includes interest from a new PFC fund 08224 ReserveFd 1998/2010 PFC MVA added in April 2014
- ++++ Debt Service payments for Revenue Bonds monthly (PFC Offset)-Qtr 1 2014 mistated total amount for Appl 4 and Appl 7. \$148.11 applied to Appl 4 instead of Appl 7. Total Expenditures do not change- 2/15
- **** Dec 18 Cash Revenue received in Nov and Dec 2018 was applied to incorrect fund 03040 instead of 06054.

 Corrected on accrual JE ACCRJ1218V 12/31/2018

PFC QUARTERLY REPORT PROJECT ACTIVITY THROUGH: 12/31/2018

APPLICATION #93-01-C-00-SEA (1992-1993)	CHARGE EFFECTIVE DATE: 11/01/92 APPROVAL OF USE DATE: 11							/02/92
	Quarterly	Quarterly	Cumulative	Cumulative	Total	Latest	Amount	Current
Project	PFC Funded	Eligible	PFC Funded	Eligible	Project	Estimate to	of Use	Estimated
Description & Schedule	Expenditures	Expenditures	Expenditures	Expenditures	Budget	Complete	Approval	Cost
1) AIRFIELD TAXIWAYS	0	0	77,519	310,076	10,957,000	77,519	6,093,000	77,519
01/01/91 - 12/31/94								
2) RUNWAY INCURSION IMPROVEMENT 01/01/91 - 12/31/94	0	0	1,874,944	4,213,490	4,800,000	1,874,944	1,081,000	1,874,944
3) RUNWAY 16L/34R STRUCTURAL OVER 01/01/91 - 12/31/94	0	0	6,490,774	25,958,024	22,410,000	6,489,506	6,623,000	6,489,506
4) DESIGN FOR RWY 16R/34L REHAB. 01/01/91 - 12/31/94	0	0	0	0	450,000	0	450,000	0
5) SASA PLANNING & EIS 01/01/92 - 12/31/94	0	0	817,456	1,486,283	1,550,000	817,456	850,000	817,456
6) SECURITY IMPROVEMENTS 01/01/91 - 12/31/95	0	0	2,913,900	11,736,738	8,192,000	13,725,368	2,505,000	2,913,900
7) NOISE REMEDY PROGRAMS 01/01/91 - 12/31/95	0	0	14,939,111	55,131,436	24,160,000	47,328,106	10,430,488	14,939,111
8) STS IMPROVEMENTS 01/01/92 - 12/31/94	0	0	142,392	142,392	160,000	142,392	160,000	142,392
9) EMERGENCY RESPONSE VEHICLE 01/01/92 - 12/31/95	0	0	655,000	681,666	655,000	675,000	655,000	655,000
TOTAL APPLICATION	0	0	27,911,096	99,660,105	73,334,000	71,130,291	28,847,488	27,909,828

APPLICATION CLOSED MANY YEARS AGO - THERE WILL BE NO CURRENT ACTIVITY

PFC QUARTERLY REPORT PROJECT ACTIVITY THROUGH: 12/31/2018

APPLICATION #93-02-C-00-SEA (1994-1995)		CHARGE EFFE	CTIVE DATE: 02/01	1/94	APPROVAL OF USE DATE: 02/01/94			
	Quarterly	Quarterly	Cumulative	Cumulative	Total	Latest	Amount	Current
Project	PFC Funded	Eligible	PFC Funded	Eligible	Project	Estimate to	of Use	Estimated
Description & Schedule	Expenditures	Expenditures	Expenditures	Expenditures	Budget	Complete	Approval	Cost
1) INTERCONNECTING TAXIWAYS	0	0	6,588,604	20,854,017	16,690,000	22,481,000	4,172,500	6,588,604
01/01/93 - 12/31/95 2) RWY 16R/34L REHABILITATION	0	0	0	0	13,000,000	0	2,800,000	(
01/01/93 - 12/31/95 3) RWY INCURSION/ELECTRICAL UPGRADE 01/01/91 - 12/31/93	0	0	0	0	340,000	0	85,000	(
4) RWY 16L/34R SAFETY AREA EXPANSION 01/01/94 - 12/31/96	0	0	879,782	4,079,344	13,026,000	9,414,000	3,257,000	1,235,000
5) TAXIWAY STOP BAR SYSTEM 01/01/94 - 12/31/95	0	0	0	0	3,200,000	0	800,000	C
6) RESIDENTIAL SOUND INSULATION 01/01/93 - 12/31/97	0	0	16,134,627	54,446,972	40,000,000	49,500,000	22,377,000	20,050,000
7) RESIDENTIAL SOUND INSULATION PH-8 01/01/95 - 12/31/95	0	0	153,212	1,021,412	1,215,000	13,014,000	304,000	153,212
8) PAX TERMINAL APRON REPLACEMENT 01/01/94 - 12/31/95	0	0	9,882,804	10,246,668	6,000,000	10,949,000	6,000,000	10,949,000
9) COMPREHENSIVE DEV. PLAN/3RD RWY EIS 01/01/93 - 09/30/99	0	0	14,617,624	15,474,185	6,000,000	9,111,000	6,000,000	9,111,000
Final adj. reflecting close-out of appl. #2 10) ARFF VEHICLE 01/01/95 - 12/31/97	0	0	422,507	444,744	450,000	450,000	450,000	450,000
11) DES MOINES CREEK RELOCATION-DESIGN 01/01/94 - 12/31/97	0	0	0	0	250,000	250,000	250,000	250,000
12) VACUUM STYLE RWY SWEEPER 01/01/94 - 12/31/95	0	0	111,066	116,911	135,000	125,000	135,000	125,000
13) STS ELEVATOR ADDITIONS 01/01/94 - 12/31/95	0	0	0	0	870,000	0	870,000	(
TOTAL APPLICATION	\$0	\$0	\$48,790,226	\$106,684,253	\$101,176,000	\$115,294,000	\$47,500,500	\$48,911,810

APPLICATION CLOSED MANY YEARS AGO - THERE WILL BE NO CURRENT ACTIVITY

PFC QUARTERLY REPORT PROJECT ACTIVITY THROUGH: 12/31/2018

LEVEL \$4.50 (effective 10/01/2001 - amended)	CHARGE EFFECT	IVE DATE: 01/01/	96	INITIAL APPROVAL OF USE DATE: 01/01/96				
APPLICATION #95-03-C-03-SEA (1996-2035, as amended)		CHARGE EXPIRA	TION DATE: 03/0	1/2003	AMENDED: 05/14/2009			
Project Description & Schedule	Quarterly PFC Funded Expenditures	Quarterly Eligible Expenditures	Cumulative PFC Funded Expenditures	Cumulative Eligible Expenditures	Total Original Project Budget (ROD/Application)	Total Current Project Cost Estimate (Revised Budget)	Total Amount of PFC "Use" Approval (ROD) Including Amendments	Total Current PFC Cost Estimate
1) TERMINAL APRON IMPROVEMENTS	0	0	•	14,258,681	15,000,000	25,502,489	10,758,682	10,758,682
01/01/1996 - 5/31/2003	Ü		10,700,002	1,,200,001	10,000,000	20,002,100	10,700,002	10,700,002
2) EMERGENCY POWER GENERATOR 06/01/1994 - 06/30/1998	0	0	3,375,000	5,512,018	2,700,000	5,579,108	3,375,000	3,375,000
3) ELECTRICAL SYSTEM POWER UPGRADE 05/01/1994 - 06/30/2007	0	0	16,453,739	16,952,017	23,199,000	88,160,362	16,453,739	16,453,739
4) NOISE PROGRAMS 01/01/1996 - 04/30/2003	0	0	43,000,000	50,085,405	108,000,000	61,593,689	43,000,000	43,000,000
5) RUNWAY 16R REHABILITATION 01/01/1996 - 12/31/2002	0	0	914,061	5,049,826	3,000,000	27,713,967	914,061	914,061
6) ARFF TRAINING FACILITY 01/01/1996 - 12/31/1998	0	0	1,449,796	6,112,382	7,596,331	6,880,689	1,449,796	1,449,796
7) SAFETY AREA IMPROVEMENTS 16L/16R 01/01/1996 - 09/30/2004	0	0	8,500,000	13,161,968	34,000,000	29,638,485	8,500,000	8,500,000
8) PASSENGER CONVEYANCE SYS (STS) 01/01/1997 - 12/31/2006	0	0	83,878,342	134,175,166	120,914,000	159,888,642	83,878,342	83,878,342
TOTAL PFC BOND DEBT SERVICE 12/01/1998 - 12/31/2016	0	0	76,890,266		108,217,000	75,581,819	75,581,819	75,581,819
TOTAL REV BOND DEBT SERVICE OFFSET 04/01/2009 - 12/31/2031	(484,040)	0	11,325,538			48,970,839	48,970,839	48,970,839
TOTAL PASSENGER CONVEY SYS (STS)	<u>(484,040)</u>	<u>0</u>	<u>172,094,146</u>	<u>134,175,166</u>	<u>229,131,000</u>	<u>284,441,300</u>	<u>208,431,000</u>	<u>208,431,000</u>
TOTAL APPLICATION	(484,040)	0	256,545,424	245,307,463	422,626,331	529,510,089	292,882,278	292,882,278

PFC QUARTERLY REPORT PROJECT ACTIVITY THROUGH: 12/31/2018

LEVEL \$4.50 (effective 01/01/2003 - amended) APPLICATION #98-04-C-07-SEA (1998-2035, as amended)			ECTIVE DATE: 03/01/2 PIRATION DATE: 01/01/		INITIAL APPROVAL OF USE DATE: 06/24/98 (Partial) AMENDED: 08/30/2011			
AT LICATION #70-04-C-07-3LA (1770-2033, as amended)	Quarterly PFC Funded	Quarterly Eligible	Cumulative PFC	Cumulative Eligible	Total Original Project Budget	Total Current Project Cost Estimate (Revised	Total Amount of PFC "Use" Approval (ROD) Including	Total Current PFC
Project Description & Schedule	Expenditures	Expenditures	Funded Expenditures	Expenditures	(ROD/Application)	Budget)	Amendments	Cost Estimate
1) THIRD RUNWAY 07/31/1995 - 06/30/2011 TOTAL PFC BOND DEBT SERVICE	0 17,247,283	0	109,018,826 147,834,769	572,491,968		943,658,910 244,405,720	138,716,279 244,405,720	138,716,279 244,405,720
12/01/1998 - 12/31/2023 TOTAL REV BOND DEBT SERVICE OFFSET 10/01/2008 - 12/31/2035	(109,592)	0	241,617,254			754,154,316	754,154,316	754,154,316
<u>TOTAL THIRD RUNWAY</u>	<u>17,137,691</u>	<u>0</u>	<u>498,470,849</u>	<u>572,491,968</u>	<u>785,076,000</u>	<u>1,942,218,946</u>	<u>1,137,276,315</u>	<u>1,137,276,315</u>
2) CONCOURSE A EXPANSION (STEP) 01/01/1996 - 12/31/2005	0	0	41,534,974	155,199,364		426,666,385	41,534,974	41,534,974
TOTAL PFC BOND DEBT SERVICE 12/01/1998 - 12/31/2016	0	0	154,567,473			186,430,329	186,430,329	186,430,329
TOTAL REV BOND DEBT SERVICE OFFSET 04/01/2008 - 12/31/2035	604,922 604,922	0	73,514,396	155 100 264	274.079.000	162,461,097	162,461,097	162,461,097
TOTAL CONCOURSE A (STEP)	<u>004,922</u>	<u>o</u>	<u>269,616,843</u>	<u>155,199,364</u>	<u>374,978,000</u>	<u>775,557,811</u>	<u>390,426,400</u>	<u>390,426,400</u>
3) ACCESS ROADWAY IMPROVEMENTS 01/01/1996 - 12/31/2008	0	0	24,165,263	24,165,263	21,750,000	86,586,521	24,165,263	24,165,263
4) SECURITY SYSTEM UPGRADE 01/01/1998 - 06/30/2004	0	0	12,303,000	14,033,670	15,252,000	32,264,979	12,303,000	12,303,000
5) AIRFIELD PAVEMENT & INFRASTRUCT 01/01/1996 - 03/31/2009	0	0	27,903,764	33,071,596	45,592,000	49,828,090	27,903,764	27,903,764
6) NOISE REMEDY PROGRAM 01/01/1998 - 12/31/2020	0	0	46,705,320	129,166,659	137,800,000	203,495,110	50,000,000	50,000,000
TOTAL APPLICATION	17,742,613	0	879,165,039	928,128,520	1,380,448,000	3,089,951,457	1,642,074,742	1,642,074,742

NO CHANGE FROM PFC04 3RD QTR 2018

PFC QUARTERLY REPORT PROJECT ACTIVITY THROUGH: 12/31/2018

LEVEL \$4.50 (effective 10/21/2011) APPLICATION #11-07-C-00-SEA (2002-2035)		CHARGE EFFECTIVE DATE: 01/01/2027 CHARGE EXPIRATION DATE: 11/01/2028				INITIAL APPROVAL OF USE DATE: 10/21/11 AMENDED: N/A		
	Quarterly PFC Funded	Quarterly Eligible	Cumulative PFC Funded	Cumulative Eligible	Total Original Project Budget	Total Current Project Cost Estimate (Revised	Total Amount of PFC "Use" Approval (FAD) Including	Total Current PFC
Project Description & Schedule	Expenditures	Expenditures	Expenditures	Expenditures	(FAD/Application)	Budget)	Amendments	Cost Estimate
1) IN-LINE BAGGAGE SYSTEM 01/01/2002 - 12/31/2009 TOTAL REV BOND DEBT SERVICE OFFSET	(11,290)	0	25,000,000 22,601,855	252,854,180		326,333,052 96,249,864	59,470,254 96,249,864	59,470,254 96,249,864
01/01/2012 - 12/31/2035 <u>TOTAL IN-LINE BAGGAGE SYSTEM</u>	(11,290)	<u>0</u>	<u>47,601,855</u>	<u>252,854,180</u>	<u>422,582,916</u>	<u>422,582,916</u>	<u>155,720,118</u>	<u>155,720,118</u>
TOTAL APPLICATION	(11,290)	0	47,601,855	252,854,180	422,582,916	422,582,916	155,720,118	155,720,118

NO CHANGE FROM PFC07 3RD QTR 2018

PFC QUARTERLY REPORT PROJECT ACTIVITY THROUGH: 12/31/2018

 Level \$4.50 (effective 9/20/2017)
 CHARGE EFFECTIVE DATE: 11/01/2028
 INITIAL APPROVAL OF USE DATE: 09/20/2017

 APPLICATION #17-08-C-00-SEA (2017-2043)
 CHARGE EXPIRATION DATE: 01/01/2043
 AMENDED: N/A

APPLICATION #17-08-C-00-SEA (2017-2043)	CHARGE EXPIRATION DATE: 01/01/2043 AMENDED: N/A							
Project Description & Schedule	Quarterly PFC Funded Expenditures	Quarterly Eligible Expenditures	Cumulative PFC Funded Expenditures	Cumulative Eligible Expenditures	Total Original Project Budget (ROD/Application)	Total Current Project Cost Estimate (Revised Budget)	Total Amount of PFC "Use" Approval (ROD) Including Amendments	Total Current PFC Cost Estimate
1) NSAT - TERMINAL BLDG & BAGGAGE SYS - 1/1/2018-5/31/2021	6,994,305	57,288,988	10,255,867	167,216,341				
TOTAL REV BOND DEBT SRVC OFFSET -11/1/2019-1/1/2043 <u>TOTAL NSAT - TERMINAL BUILDING & BAGGAGE SYSTEM</u>	<u>6,994,305</u>	<u>57,288,988</u>	<u>10,255,867</u>	<u>167,216,341</u>	<u>953,841,234</u>	<u>953,841,234</u>	600,994,115	<u>600,994,115</u>
2) NSAT RENOVATION & EXPANSION - APRON TOTAL REV BOND DEBT SRVC OFFSET - 11/1/2019-1/1/2043					130,834,000	130,834,000	120,847,687	120,847,687
3) CONCOURSE C SATELITTE TRANSIT SYSTEM TOTAL REV BOND DEBT SRVC OFFSET - 11/1/2019-1/1/2043					12,782,000	12,782,000	7,500,113	7,500,113
4) INTERNATIONAL ARRIVALS FACILITY (IAF) - 6/1/2017-12/31/2018	100,000,000	76,903,249	100,000,000	227,004,150				
TOTAL REV BOND DEBT SRVC OFFSET - 5/1/2020-1/1/2043 <u>TOTAL INTERNATIONAL ARRIVALS FACILITY (IAF)</u>	<u>100,000,000</u>	<u>76,903,249</u>	<u>100,000,000</u>	<u>227,004,150</u>	<u>1,145,144,000</u>	<u>1,145,144,000</u>	<u>945,144,000</u>	<u>945,144,000</u>
TOTAL APPLICATION	106,994,305	134,192,237	110,255,867	394,220,491	2,242,601,234	2,242,601,234	1,674,485,915	1,674,485,915