



Washington State Department of Labor & Industries

PORT OF SEATTLE INSPECTION - DETAILED REPORT

Inspection #: 871176

Entity Information			
Entity Name	PORT OF SEATTLE		
Primary Contact Name	VIRGINIA FULLWOOD	Primary Contact Phone	206-556-1678
Primary Contact Email	FULLWOOD.V@PORTSEATTLE.ORG		
Permit Mailing Address	SUSIE ARCHULETA 2711 ALASKAN WAY, SEATTLE, WA 98121		

Inspection Information			
Inspection Form	Annual Inspection - Escalator	Inspection Status	Completed (Passed - With Deficiencies Found)
Permit #	320179	Permit Paid Date	
Inspection Number	871176	Inspection Type	Annual
Inspection Start Date	04/09/2025	Inspection End Date	04/09/2025
SOD Issue Date	04/09/2025	POC Due Date	07/09/2025
Expiration Date	02/01/2026		
Comments			

Conveyance Information			
Conveyance #	22229	Conveyance Designation	# 4
Conveyance/Escalator Manufacturer	KONE	Conveyance/Escalator Model	
Site Location Address	CRUISE TERMINAL, PIER 91 2001 W GARFIELD, SEATTLE, WA 98119		

Inspection Team Information	
Name	Role
SETH LAMB	Inspector

Inspection Outcome - Annual		
Tag	Question	Response
Outcome - Annual	<p>The results of the annual inspection are as follows:</p> <p>Remarks A002 - THIS CONVEYANCE HAS BEEN INSPECTED AND THE FOLLOWING DISCREPANCIES WERE NOTED AND SHALL BE CORRECTED WITHIN 90 DAYS. WHEN CORRECTIONS ARE COMPLETED PLEASE INDICATE IN THE BOX PROVIDED NEXT TO EACH DISCREPANCY THAT IT HAS BEEN COMPLETED. UPON COMPLETION OF ALL CORRECTIONS, OWNER, PLEASE DATE AND SIGN BELOW AND RETURN A COPY OF THIS REPORT TO OUR OFFICE BY THE DUE DATE.</p>	Deficiencies found

Annual - Escalator		
Tag	Question	Response
1	Operating Certificate Posted and Current - RCW 70.87.090 Inspector Comments: Operating Certificate posted isexpired.	Deficiencies found - 90 day correction required
34	Must keep handrails free from cuts, cracks, pinch points and other hazards. - A E F E E Q D	No apparent deficiencies
35	Must keep covers secure, no tripping hazards, maintain open area for a s s ^ . . A A E F E E Q D	No apparent deficiencies
36	Must keep safety decals or signs in good shape for passengers to read. - A E F E E Q D	No apparent deficiencies
37	Must keep comb teeth and escalator step edges operable, demarcation means - 8.11.4.1(g) Inspector Comments: Replace damaged steps.	Deficiencies found - 90 day correction required
38	Must maintain gap between moving step and stationary skirt panel 3/16-1/4. E A E F E E Q D	No apparent deficiencies
39	Must keep excessive play or rocking movement in steps to a minimum - A E F E E Q D	No apparent deficiencies
40	Check MCP Cat 1 info, tasks w/dates, tests, repairs, callbacks, start-up * ^ a ^ E A E E E E I	No apparent deficiencies
41	Check emergency stop switch and cover alarm operable if provided - A E F E E Q D	No apparent deficiencies
Additional Inspection Items		
Tag	Question	Response
ADDL 1	V @ A t I I I , a * A e { A ^ . ~ c a A g A e ^ a a } s a . A t ~ } a h A	N/A
ADDL 2	V @ A t I I I , a * A e { A ^ . ~ c a A g A e ^ a a } s a . A t ~ } a h A	N/A
ADDL 3	V @ A t I I I , a * A e { A ^ . ~ c a A g A e ^ a a } s a . A t ~ } a h A	N/A
ADDL 4	V @ A t I I I , a * A e { A ^ . ~ c a A g A e ^ a a } s a . A t ~ } a h A	N/A
ADDL 5	V @ A t I I I , a * A e { A ^ . ~ c a A g A e ^ a a } s a . A t ~ } a h A	N/A
ADDL 6	V @ A t I I I , a * A e { A ^ . ~ c a A g A e ^ a a } s a . A t ~ } a h A	N/A
ADDL 7	V @ A t I I I , a * A e { A ^ . ~ c a A g A e ^ a a } s a . A t ~ } a h A	N/A
ADDL 8	V @ A t I I I , a * A e { A ^ . ~ c a A g A e ^ a a } s a . A t ~ } a h A	N/A
ADDL 9	V @ A t I I I , a * A e { A ^ . ~ c a A g A e ^ a a } s a . A t ~ } a h A	N/A
ADDL 10	V @ A t I I I , a * A e { A ^ . ~ c a A g A e ^ a a } s a . A t ~ } a h A	N/A

If you have any questions, please email the Elevator Program at elevatorsect@lni.wa.gov or you can call us at (360) 902-6130. Please include your Inspection Number in your communication